

PROVINCIAL INFRASTRUCTURE BUDGET AND EXPENDITURE REPORT
FOURTH QUARTER ENDED 31 MARCH 2017
EASTERN CAPE PROVINCE

Provincial departments	2016/17						Year to Date expenditure	Year to Date as a % of Annual Adjusted Budget %
	Number of Projects	Annual Adjusted Budget	1st Quarter expenditure	2nd Quarter expenditure	3rd Quarter expenditure	4th Quarter expenditure		
		R'000	R'000	R'000	R'000	R'000		
Education								
Existing infrastructure assets	180	566 024	76 775	119 160	138 702	136 475	471 112	83%
Maintenance and repairs	37	230 152	23 370	26 778	36 715	97 123	183 985	80%
Upgrades and additions	72	41 719	6 269	10 121	33 742	23 587	73 720	177%
Refurbishment and rehabilitation	73	294 153	47 137	82 261	68 245	15 765	213 407	73%
New infrastructure assets	961	1 113 469	116 025	194 064	455 818	398 941	1 164 848	105%
Infrastructure Transfers	-	-	-	-	-	-	-	-
Infrastructure: Payments for financial assets	-	-	-	-	-	-	-	-
Infrastructure: Leases	-	-	-	-	-	-	-	-
Non Infrastructure	-	-	-	-	-	-	-	-
Total (incl. non infrastructure)	1 143	1 679 493	192 800	313 223	594 520	535 416	1 635 960	97%
Health								
Existing infrastructure assets	84	869 770	183 210	170 797	264 775	192 046	810 828	93%
Maintenance and repairs	22	348 001	90 366	59 799	123 883	60 171	334 218	96%
Upgrades and additions	53	506 007	91 533	109 216	135 834	128 471	465 054	92%
Refurbishment and rehabilitation	8	15 761	1 311	1 782	5 057	3 404	11 555	73%
New infrastructure assets	39	265 832	50 174	49 836	142 830	212 685	212 927	80%
Infrastructure Transfers	-	-	-	-	-	-	-	-
Infrastructure: Payments for financial assets	-	-	-	-	-	-	-	-
Infrastructure: Leases	-	-	-	-	-	-	-	-
Non Infrastructure	6	268 664	-	-	-	272 170	272 170	101.3%
Total (incl. non infrastructure)	128	1 404 266	233 384	220 633	407 605	676 901	1 538 522	110%
Roads and Public Works								
Existing infrastructure assets	64	1 980 454	561 541	575 635	681 138	250 005	2 068 319	104%
Maintenance and repairs	31	976 129	298 589	258 219	286 893	158 012	1 001 713	103%
Upgrades and additions	32	1 004 324	262 952	317 417	394 245	91 848	1 066 462	106%
Refurbishment and rehabilitation	1	-	-	-	-	-	-	-
New infrastructure assets	-	-	-	-	-	-	-	-
Infrastructure Transfers	-	-	-	-	-	-	-	-
Infrastructure: Payments for financial assets	-	-	-	-	-	-	-	-
Infrastructure: Leases	-	-	-	-	-	-	-	-
Non Infrastructure	-	-	-	-	-	-	-	-
Total (incl. non infrastructure)	64	1 980 454	561 541	575 635	681 138	249 860	2 068 175	104%

Information submitted by: Mr Daluhlanga Majeke Head Official: Provincial Treasury Eastern Cape Tel No: (040) 609-5612

PROVINCIAL INFRASTRUCTURE PROJECT STATUS PROGRESS REPORTS
FOURTH QUARTER ENDED 31 MARCH 2017
EASTERN CAPE PROVINCE

2016/17					Year to Date as a % of Total number of projects	% Average Change from Quarter One to Quarter Four
Provincial departments	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter		
Non financial information						
Education						
Planning	209	264	281	270	24%	9%
Tender	182	116	120	115	10%	-14%
Site Handed - Over to Contractor	26	22	22	28	2%	3%
Construction	368	199	197	224	20%	-15%
Practical Completion (100%)	321	415	465	438	38%	11%
Final Completion	-	89	50	60	5%	-
On Hold	-	-	-	-	0%	-
Terminated	-	-	-	-	0%	-
Other - Compensation of Employees	-	-	-	-	0%	-
Other - Packaged Ongoing Project	7	7	8	8	1%	5%
Total	1 113	1 112	1 143	1 143	100%	1%
Health						
Planning	45	43	43	45	35%	-
Tender	11	7	8	3	2%	-35%
Site Handed - Over to Contractor	7	5	5	4	3%	-17%
Construction	55	54	58	61	48%	4%
Practical Completion (100%)	1	3	6	8	6%	100%
Final Completion	4	5	7	7	5%	21%
On Hold	-	-	-	-	0%	-
Terminated	-	-	-	-	0%	-
Other - Compensation of Employees	-	-	-	-	0%	-
Other - Packaged Ongoing Project	-	-	1	-	0%	-
Total (incl. non infrastructure)	123	117	128	128	100%	1%
Roads and Public Works						
Planning	-	-	-	-	0%	-
Tender	6	4	4	4	6%	-13%
Site Handed - Over to Contractor	-	-	-	-	0%	-
Construction	22	24	27	27	42%	7%
Practical Completion (100%)	4	4	6	6	9%	14%
Final Completion	-	-	-	-	0%	-
On Hold	-	-	-	-	0%	-
Terminated	-	-	-	-	0%	-
Other - Compensation of Employees	-	-	1	1	2%	-
Other - Packaged Ongoing Project	26	26	26	26	41%	-
Total (incl. non infrastructure)	58	58	64	64	100%	3%

Information submitted by: Mr Daluhlanga Majeke Head Official: Provincial Treasury Eastern Cape Tel No: (040) 609-5612

Notes: Planning includes projects on initiation, pre-fesibility, feasibility and design

PROVINCIAL INFRASTRUCTURE BUDGET AND EXPENDITURE REPORT
FOURTH QUARTER ENDED 31 MARCH 2017
FREE STATE PROVINCE

Provincial departments	Number of	Annual R'000	1st Quarter R'000	2016/17			Year to Date R'000	Year to Date %
				2nd Quarter R'000	3rd Quarter R'000	4th Quarter R'000		
Education								
Existing infrastructure assets	31	496 896	41 030	148 089	78 634	111 373	379 127	76%
Maintenance and repairs	2	112 000	2 463	8 453	4 147	54 063	69 126	62%
Upgrades and additions	22	301 345	11 024	80 904	62 376	57 181	211 484	70%
Refurbishment and rehabilitation	7	83 551	27 544	58 733	12 111	129	98 517	118%
New infrastructure assets	36	302 022	26 553	33 110	56 419	30 122	146 204	48%
Infrastructure Transfers	-	-	-	-	-	-	-	-
Infrastructure: Payments for financial assets	-	-	-	-	-	-	-	-
Infrastructure: Leases	-	-	-	-	-	-	-	-
Non Infrastructure	3	17 000	4 432	1 945	2 109	524	9 010	53%
Total (incl. non infrastructure)	70	815 918	72 016	183 144	137 162	142 019	534 341	65%
Health								
Existing infrastructure assets	58	450 041	110 667	116 901	174 541	45 737	447 846	100%
Maintenance and repairs	41	45 634	36	22 608	10 681	1 994	35 320	77%
Upgrades and additions	10	30 839	203	3 807	7 082	16 957	28 048	91%
Refurbishment and rehabilitation	38	381 331	110 428	90 486	156 779	26 785	384 478	101%
New infrastructure assets	16	40 603	17 406	7 243	23 427	-7 970 700	40 106	99%
Infrastructure Transfers	-	-	-	-	-	-	-	-
Infrastructure: Payments for financial assets	-	-	-	-	-	-	-	-
Infrastructure: Leases	-	-	-	-	-	-	-	-
Non Infrastructure	18	31 389	-	-	-	9 930	9 930	-
Total (incl. non infrastructure)	123	529 796	128 073	124 144	197 969	47 696	497 882	94%
Roads and Public Works								
Existing infrastructure assets	42	1 274 995	280 651	336 651	447 919	206 692	1 271 913	100%
Maintenance and repairs	21	649 680	96 679	186 835	290 401	73 818	647 733	100%
Upgrades and additions	1	10 622	1 379	-	781	7 972	10 132	95%
Refurbishment and rehabilitation	20	614 693	182 593	149 816	156 737	124 902	614 048	100%
New infrastructure assets	4	19 347	831	1 028	7 525	9 953	19 337	100%
Infrastructure Transfers	-	-	-	-	-	-	-	-
Infrastructure: Payments for financial assets	-	-	-	-	-	-	-	-
Infrastructure: Leases	-	-	-	-	-	-	-	-
Non Infrastructure	4	34 627	12 878	744	16 382	4 635	34 639	100%
Total (incl. non infrastructure)	50	1 328 969	294 360	338 423	471 826	221 280	1 325 889	100%

Information submitted by: Mr MNG Mahlatsi Head Official: Provincial Treasury Free State Tel No: (051) 403-3066

PROVINCIAL INFRASTRUCTURE PROJECT STATUS PROGRESS REPORTS
FOURTH QUARTER ENDED 31 MARCH 2017
FREE STATE PROVINCE

Provincial departments	1st Quarter	2nd Quarter	2016/17		Year to Date as a % of Total number of projects %	% Average Change from Quarter One to Quarter Four %
			3rd Quarter	4th Quarter		
<i>Non financial information</i>						
Education						
Planning	17	15	22	19	27%	4%
Tender	8	8	8	8	11%	-
Site Handed - Over to Contractor	2	2	2	2	3%	-
Construction	21	21	21	19	27%	-3.3%
Practical Completion (100%)	1	1	1	1	1%	-
Final Completion	-	-	-	-	-	-
On Hold	-	-	-	-	-	-
Terminated	-	-	-	-	-	-
Other - Compensation of Employees	2	2	2	2	3%	-
Other - Packaged Ongoing Project	20	20	20	19	27%	-1.7%
Total	71	69	76	70	100%	-%
Health						
Planning	61	53	58	54	44%	-4%
Tender	5	8	8	7	6%	12%
Site Handed - Over to Contractor	5	5	3	4	3%	-7%
Construction	22	25	39	38	31%	20%
Practical Completion (100%)	2	2	7	3	2%	14%
Final Completion	2	4	6	13	11%	87%
On Hold	-	-	-	-	-	-
Terminated	-	-	-	-	-	-
Other - Compensation of Employees	-	-	-	-	-	-
Other - Packaged Ongoing Project	3	3	3	4	3%	10%
Total (incl. non infrastructure)	100	100	124	123	100%	7%
Police, Roads and Transport						
Planning	5	4	4	2	4%	-26%
Tender	8	7	2	-	0%	-100%
Site Handed - Over to Contractor	1	-	-	-	0%	-100%
Construction	19	20	23	21	42%	3%
Practical Completion (100%)	8	10	12	12	24%	14%
Final Completion	-	-	-	2	-	-
On Hold	-	-	-	1	-	-
Terminated	-	-	-	-	-	-
Other - Compensation of Employees	1	1	1	1	2%	-
Other - Packaged Ongoing Project	13	13	13	11	22%	-5%
Total (incl. non infrastructure)	55	55	55	50	100%	-3%

Information submitted by: Mr MNG Mahlatsi Head Official: Provincial Treasury Free State Tel No: (051) 403-3066

Notes: Planning includes projects on initiation, pre-fesibility, feasibility and design

PROVINCIAL INFRASTRUCTURE BUDGET AND EXPENDITURE REPORT
FOURTH QUARTER ENDED 31 MARCH 2017
GAUTENG PROVINCE

Provincial departments	Number of Projects	2016/17					Year to Date expenditure	Year to Date as a % of Annual Adjusted Budget
		Annual Adjusted Budget	1st Quarter expenditure	2nd Quarter expenditure	3rd Quarter expenditure	4th Quarter expenditure		
		R'000	R'000	R'000	R'000	R'000		
Education								
Existing infrastructure assets	302	2 016 872	366 455	229 332	593 528	730 845	1 920 160	95%
Maintenance and repairs	6	342 319	90 069	95 536	68 356	47 640	301 601	88%
Upgrades and additions	999	941 578	114 088	85 654	285 944	492 052	977 739	104%
Refurbishment and rehabilitation	248	732 975	162 298	48 141	239 228	191 039	640 706	87%
New infrastructure assets	61	912 289	124 087	125 146	280 627	324 322	854 182	94%
Infrastructure Transfers	-	-	-	-	-	-	-	-
Infrastructure: Payments for financial assets	-	-	-	-	-	-	-	-
Infrastructure: Leases	-	-	-	-	-	-	-	-
Non Infrastructure	4	83 212	13 012	-	18 602	26 992	58 606	70%
Total (incl. non infrastructure)	1 318	3 012 373	503 554	354 478	892 757	1 082 046	2 832 834	94%
Health								
Existing infrastructure assets	151	1 258 299	307 376	378 290	233 219	432 574	1 351 459	107%
Maintenance and repairs	86	750 341	219 666	254 967	171 822	284 686	931 141	124%
Upgrades and additions	35	314 850	76 816	99 793	27 433	73 033	277 074	88%
Refurbishment and rehabilitation	30	193 108	10 894	23 531	33 964	74 855	143 244	74%
New infrastructure assets	107	633 615	142 501	120 792	78 001	183 176	524 470	83%
Infrastructure Transfers	-	-	-	-	-	-	-	-
Infrastructure: Payments for financial assets	-	-	-	-	-	-	-	-
Infrastructure: Leases	-	-	-	-	-	-	-	-
Non Infrastructure	12	109 454	1 044	514	3 796	24 537	29 891	-
Total (incl. non infrastructure)	270	2 001 368	450 921	499 596	315 016	640 287	1 905 820	95%
Roads and Public Works								
Existing infrastructure assets	124	1 688 456	273 591	413 750	430 975	474 645	1 592 961	94%
Maintenance and repairs	41	912 753	173 844	224 615	258 235	254 523	911 216	100%
Upgrades and additions	70	413 125	51 189	96 594	110 591	123 386	381 759	92%
Refurbishment and rehabilitation	28	362 578	48 559	92 541	85 363	96 737	323 200	89%
New infrastructure assets	27	112 720	15 875	11 393	6 406	33 662	67 336	60%
Infrastructure Transfers	-	-	-	-	-	-	-	-
Infrastructure: Payments for financial assets	-	-	-	-	-	-	-	-
Infrastructure: Leases	-	-	-	-	-	-	-	-
Non Infrastructure	1	4 559	8 822	19 797	4 558	-	33 177	728%
Total (incl. non infrastructure)	167	1 805 735	298 288	444 940	465 154	508 307	1 716 688	95%

Information submitted by: Ms Nomfundo Tshabalala Head Official: Provincial Treasury Gauteng Tel No: (011) 689-8233

PROVINCIAL INFRASTRUCTURE PROJECT STATUS PROGRESS REPORT
FOURTH QUARTER ENDED 31 MARCH 2017
GAUTENG PROVINCE

Provincial departments	2016/17				Year to Date as a % of Total number of projects	% Average Change from Quarter One to Quarter Four
	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter		
<i>Non financial information</i>						
Education						
Planning	1 033	1 017	1 070	1 041	79%	%
Tender	31	26	36	51	4%	18%
Site Handed - Over to Contractor	-	-	-	-	-	-
Construction	78	80	99	85	6%	3%
Practical Completion (100%)	8	24	47	72	5%	108%
Final Completion	-	1	58	62	5%	-
On Hold	-	2	6	5	0.4%	-
Terminated	1	1	1	1	0.1%	-
Other - Compensation of Employees	1	1	-	-	-	-100%
Other - Packaged Ongoing Project	1	1	1	1	0.1%	-
Project Status not Captured	1				-	-100%
Total	1 154	1 153	1 318	1 318	100%	5%
Health						
Planning	127	119	139	89	33%	-11%
Tender	13	19	23	19	7%	13%
Site Handed - Over to Contractor	5	1	2	3	1%	-16%
Construction	135	139	146	146	54%	3%
Practical Completion (100%)	1	2	2	2	1%	26%
Final Completion	7	8	14	11	4%	16%
On Hold	-	-	-	-	-	-
Terminated	-	-	-	-	-	-
Other - Compensation of Employees	-	-	-	-	-	-
Other - Packaged Ongoing Project	-	-	-	-	-	-
Total (incl. non infrastructure)	288	288	326	270	100%	-2%
Roads and Transport						
Planning	63	63	82	81	49%	9%
Tender	14	14	14	8	5%	-17%
Site Handed - Over to Contractor	2	2	2	1	1%	-21%
Construction	40	39	40	44	26%	3%
Practical Completion (100%)	12	13	13	17	10%	12%
Final Completion	-	-	-	-	-	-
On Hold	-	-	-	-	-	-
Terminated	-	-	-	-	-	-
Other - Compensation of Employees	-	-	-	-	-	-
Other - Packaged Ongoing Project	9	9	16	16	10%	21%
Total (incl. non infrastructure)	140	140	167	167	100%	6%

Information submitted by: Ms Nomfundo Tshabalala Head Official: Provincial Treasury Gauteng Tel No: (011) 689-8233

Notes: Planning includes projects on initiation, pre-feasibility, feasibility and design

PROVINCIAL INFRASTRUCTURE BUDGET AND EXPENDITURE REPORT
FOURTH QUARTER ENDED 31 MARCH 2017
KWAZULU-NATAL PROVINCE

Provincial departments	Number of Projects	2016/17					Year to Date expenditure	Year to Date as a % of Annual Adjusted Budget
		Annual Adjusted Budget	1st Quarter expenditure	2nd Quarter expenditure	3rd Quarter expenditure	4th Quarter expenditure		
		R'000	R'000	R'000	R'000	R'000		
Education								
Existing infrastructure assets	1 925	2 033 864	253 454	750 872	674 096	543 584	2 222 006	109%
Maintenance and repairs	27	223 498	51 586	169 869	126 573	80 856	428 884	192%
Upgrades and additions	1 029	951 442	150 312	403 900	341 986	182 680	1 078 878	113%
Refurbishment and rehabilitation	888	858 924	51 556	177 103	205 536	159 006	593 202	69%
New infrastructure assets	91	425 428	23 468	93 580	112 061	68 028	297 137	70%
Infrastructure Transfers	-	-	-	-	-	-	-	-
Infrastructure: Payments for financial assets	-	-	-	-	-	-	-	-
Infrastructure: Leases	-	-	-	-	-	-	-	-
Non Infrastructure	2	56 782	-	9 027	-	-	9 027	16%
Total (incl. non infrastructure)	2 037	2 512 291	276 922	853 480	786 156	490 570	2 407 128	96%
Health								
Existing infrastructure assets	133	404 079	250 884	46 974	58 432	64 296	420 586	104%
Maintenance and repairs	9	17 495	10 187	-	1 145	1 199	12 530	72%
Upgrades and additions	82	317 984	113 576	34 310	48 464	53 889	250 240	79%
Refurbishment and rehabilitation	42	78 600	31 116	12 664	8 823	9 209	61 812	79%
New infrastructure assets	120	745 230	222 854	138 380	125 365	184 745	671 344	90%
Infrastructure Transfers	-	-	-	-	-	-	-	-
Infrastructure: Payments for financial assets	-	-	-	-	-	-	-	-
Infrastructure: Leases	-	-	-	-	-	-	-	-
Non Infrastructure	20	419 369	106 800	85 526	135 208	95 348	422 882	-
Total (incl. non infrastructure)	273	1 578 678	484 533	270 880	319 005	344 390	1 418 809	90%
Transport								
Existing infrastructure assets	481	6 381 897	1 139 223	1 407 704	2 428 799	1 330 765	6 306 491	99%
Maintenance and repairs	120	3 764 523	629 077	497 747	1 116 396	952 700	3 195 919	85%
Upgrades and additions	240	1 509 418	391 824	676 754	933 716	401 228	2 403 522	159%
Refurbishment and rehabilitation	121	1 126 961	118 322	233 204	378 687	185 877	916 089	81%
New infrastructure assets	92	370 638	39 070	74 428	66 514	50 661	230 673	62%
Infrastructure Transfers	-	-	-	-	-	-	-	-
Infrastructure: Payments for financial assets	-	-	-	-	-	-	-	-
Infrastructure: Leases	-	-	-	-	-	-	-	-
Non Infrastructure	-	-	-	-	-	-	-	-
Total (incl. non infrastructure)	573	6 771 540	1 178 294	1 482 132	2 495 312	1 590 466	6 746 204	100%

Information submitted by: Mr Simiso Magagula Head Official: Provincial Treasury KwaZulu-Natal Tel No: (033) 897-4547

PROVINCIAL INFRASTRUCTURE PROJECT STATUS PROGRESS REPORT
FOURTH QUARTER ENDED 31 MARCH 2017
KWAZULU-NATAL PROVINCE

Provincial departments	2016/17				Year to Date as a % of Total number of projects	% Average Change from Quarter One to Quarter Four %
	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter		
Non financial information						
Education						
Planning	501	679	991	969	48%	25%
Tender	69	67	73	85	4%	7%
Site Handed - Over to Contractor	6	10	10	9	%	14%
Construction	332	454	554	520	26%	16%
Practical Completion (100%)	255	285	334	380	19%	14%
Final Completion	-	-	1	1	0.05%	-
On Hold	-	-	1	1	0.05%	-
Terminated	-	-	-	-	-	-
Other - Compensation of Employees	2	2	2	2	4%	-
Other - Packaged Ongoing Project	58	56	64	63	3%	3%
Project Status not Captured	31	-	7	7	%	-39%
Total	1 254	1 553	2 037	2 037	100%	18%
Health						
Planning	31	30	52	41	18%	10%
Tender	17	11	12	11	4%	-14%
Site Handed - Over to Contractor	2	7	4	5	4%	36%
Construction	38	26	38	36	10%	-1.8%
Practical Completion (100%)	43	58	49	45	23%	2%
Final Completion	52	50	115	116	32%	31%
On Hold	-	-	-	-	0%	-
Terminated	-	-	-	-	0%	-
Other - Compensation of Employees	-	-	-	-	0%	-
Other - Packaged Ongoing Project	22	23	23	19	8%	-5%
Total (incl. non infrastructure)	205	205	293	273	100%	10%
Transport						
Planning	52	50	51	49	10%	-2%
Tender	248	246	228	25	48%	-53%
Site Handed - Over to Contractor	2	1	1	38	0.2%	167%
Construction	86	101	115	370	24%	63%
Practical Completion (100%)	6	8	11	12	2%	26%
Final Completion	-	-	-	-	0%	-
On Hold	-	-	1	1	0.2%	-
Terminated	-	-	-	-	0%	-
Other - Compensation of Employees	-	-	-	9	2%	-
Other - Packaged Ongoing Project	22	23	23	69	14%	46.4%
Total (incl. non infrastructure)	471	483	484	573	100%	7%

Information submitted by: Mr Simiso Magagula Head Official: Provincial Treasury KwaZulu-Natal Tel No: (033) 897-4547

Notes: Planning includes projects on initiation, pre-fesibility, feasibility and design

PROVINCIAL INFRASTRUCTURE BUDGET AND EXPENDITURE REPORT
FOURTH QUARTER ENDED 31 MARCH 2017
LIMPOPO PROVINCE

Provincial departments	Number of Projects	2016/17					Year to Date expenditure	Year to Date as a % of Annual Adjusted Budget
		Annual Adjusted Budget	1st Quarter expenditure	2nd Quarter expenditure	3rd Quarter expenditure	4th Quarter expenditure		
		R'000	R'000	R'000	R'000	R'000		%
Education								
Existing infrastructure assets	1 526	1 030 281	87 823	129 604	115 741	638 686	971 854	94%
Maintenance and repairs	46	56 336	3 550	-	-	-	3 550	6%
Upgrades and additions	1 368	464 633	80 575	129 604	85 111	169 821	465 111	100%
Refurbishment and rehabilitation	112	509 312	3 698	-	30 630	468 865	503 193	99%
New infrastructure assets	29	55 304	18 667	6 004	10 406	20 225	55 302	100%
Infrastructure Transfers	1	27 156	6 078	5 050	6 165	2 269	19 562	72%
Infrastructure: Payments for financial assets	-	-	-	-	-	-	-	-
Infrastructure: Leases	-	-	-	-	-	-	-	-
Non Infrastructure	-	889	-	-	389	-	389	43.8%
Nature of Investment not Captured	-	-	-	-	-	-	-	-
Total (incl. non infrastructure)	1 556	1 113 630	112 568	140 658	132 701	661 180	1 047 107	94%
Health								
Existing infrastructure assets	153	374 830	76 734	103 311	104 316	140 194	424 555	113%
Maintenance and repairs	38	195 327	40 685	57 784	54 215	108 986	261 670	134%
Upgrades and additions	110	174 487	34 144	44 266	49 595	31 125	159 130	91%
Refurbishment and rehabilitation	5	5 016	1 905	1 261	506	84	3 755	75%
New infrastructure assets	113	209 403	49 198	22 467	37 708	79 236	188 609	90%
Infrastructure Transfers	-	-	-	-	-	-	-	-
Infrastructure: Payments for financial assets	-	-	-	-	-	-	-	-
Infrastructure: Leases	-	-	-	-	-	-	-	-
Non Infrastructure	31	22 028	-	2 379	3 060	3 123	8 561	-
Total (incl. non infrastructure)	297	606 261	125 932	128 156	145 084	222 553	621 725	103%
Roads and Public Works								
Existing infrastructure assets	93	1 432 421	367 588	463 684	471 149	228 424	1 530 845	107%
Maintenance and repairs	42	798 795	181 611	212 297	193 310	161 331	748 549	94%
Upgrades and additions	40	534 352	150 585	192 178	250 618	65 995	659 376	123%
Refurbishment and rehabilitation	35	99 274	35 392	59 209	27 221	1 098	122 920	124%
New infrastructure assets	13	-	-	-	-	-	-	-
Infrastructure Transfers	-	-	-	-	-	-	-	-
Infrastructure: Payments for financial assets	-	-	-	-	-	-	-	-
Infrastructure: Leases	-	-	-	-	-	-	-	-
Non Infrastructure	-	-	-	-	-	-	-	-
Total (incl. non infrastructure)	130	1 432 421	367 588	463 684	471 149	228 424	1 530 845	107%

Information submitted by: Mr Gavin Pratt Head Official: Provincial Treasury Limpopo Tel No: (015) 298-7123

PROVINCIAL INFRASTRUCTURE PROJECT STATUS PROGRESS REPORT
FOURTH QUARTER ENDED 31 MARCH 2017
LIMPOPO PROVINCE

Provincial departments	2016/17				Year to Date as a % of Total number of projects	% Average Change from Quarter One to Quarter Four
	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter		
					%	%
<i>Non financial information</i>						
Education						
Planning	24	27	27	223	14%	110%
Tender	-	-	-	276	0 -	-
Site Handed - Over to Contractor	-	-	-	-	- -	-
Construction	292	436	451	200	13%	-12%
Practical Completion (100%)	128	192	192	529	34%	60%
Final Completion	-	-	-	232	0 -	-
On Hold	-	-	-	86	0 -	-
Terminated	-	-	-	7	1% -	-
Other - Compensation of Employees	1	1	1	1	0%	-
Other - Packaged Ongoing Project	2	2	-	2	0%	-
Project status not captured	-	-	2	-	0%	-
Total	447	658	673	1 556	100%	52%
Health						
Planning	152	147	136	133	45%	-4%
Tender	8	9	39	29	10%	54%
Site Handed - Over to Contractor	-	5	4	12	4%	-
Construction	20	18	20	22	7%	-
Practical Completion (100%)	13	18	28	31	10%	34%
Final Completion	56	54	56	55	19%	-.6%
On Hold	-	-	-	-	- -	-
Terminated	-	-	-	-	- -	-
Other - Compensation of Employees	-	-	-	-	- -	-
Other - Packaged Ongoing Project	3	3	16	15	5%	71%
Total (incl. non infrastructure)	253	254	300	297	100%	5%
Roads and Public Works						
Planning	42	42	42	42	32%	0%
Tender	13	13	13	13	10%	0%
Site Handed - Over to Contractor	4	4	4	4	3%	0%
Construction	63	63	63	63	48%	0%
Practical Completion (100%)	5	5	5	5	4%	0%
Final Completion	-	-	-	-	-	-
On Hold	-	-	-	-	-	-
Terminated	-	-	-	-	-	-
Other - Compensation of Employees	-	-	-	-	-	-
Other - Packaged Ongoing Project	2	2	2	2	2%	0%
Project status not captured	1	-	1	1	1%	0%
Total (incl. non infrastructure)	130	129	130	130	100%	0%

Information submitted by: Mr Gavin Pratt Head Official: Provincial Treasury Limpopo Tel No: (015) 298-7123

Notes: Planning includes projects on initiation, pre-fesibility, feasibility and design

PROVINCIAL INFRASTRUCTURE BUDGET AND EXPENDITURE REPORT
FOURTH QUARTER ENDED 31 MARCH 2017
MPUMALANGA PROVINCE

Provincial departments	Number of Projects	2016/17					Year to Date expenditure	Year to Date as a % of Annual Adjusted Budget
		Annual Adjusted Budget	1st Quarter expenditure	2nd Quarter expenditure	3rd Quarter expenditure	4th Quarter expenditure		
		R'000	R'000	R'000	R'000	R'000		
Education								
Existing infrastructure assets	554	239 299	82 940	85 780	202 947	151 638	523 305	219%
Maintenance and repairs	45	85 411	9 210	30 357	5 219	5 791	50 577	59%
Upgrades and additions	466	55 067	58 443	27 523	172 988	111 372	370 326	673%
Refurbishment and rehabilitation	43	98 821	15 287	27 180	24 740	34 475	101 682	103%
New infrastructure assets	51	221 695	60 718	41 118	98 534	47 302	247 672	112%
Infrastructure Transfers	1	-	60	-	-	133	193	0%
Infrastructure: Payments for financial assets	-	-	-	-	-	-	-	-
Infrastructure: Leases	-	-	-	-	-	-	-	-
Non Infrastructure	3	73 568	6 124	6 197	21 075	27 185	60 581	-
Total (incl. non infrastructure)	609	534 562	149 842	132 375	322 556	226 258	831 031	155%
Health								
Existing infrastructure assets	158	542 212	63 815	75 207	180 757	57 827	377 606	70%
Maintenance and repairs	6	157 952	11 548	20 285	29 572	23 889	85 294	54%
Upgrades and additions	108	256 057	52 525	61 133	145 933	33 391	292 981	114%
Refurbishment and rehabilitation	44	128 203	6 367	7 862	22 613	547	37 390	29%
New infrastructure assets	17	70 681	7 114	2 080	25 456	21 013	55 663	79%
Infrastructure Transfers	-	-	-	-	-	-	-	-
Infrastructure: Payments for financial assets	-	-	-	-	-	-	-	-
Infrastructure: Leases	-	-	-	-	-	-	-	-
Non Infrastructure	25	-	-	-	-	-	-	-
Total (incl. non infrastructure)	200	612 893	77 554	91 360	223 574	78 840	471 327	77%
Roads and Public Works								
Existing infrastructure assets	76	1 823 647	370 828	440 927	498 174	514 181	1 824 110	100%
Maintenance and repairs	26	735 678	51 295	131 920	264 541	271 129	718 885	98%
Upgrades and additions	24	285 070	78 727	117 805	95 603	81 934	374 068	131%
Refurbishment and rehabilitation	26	802 899	240 806	191 202	138 030	161 119	731 157	91%
New infrastructure assets	5	29 000	34 200	1 856	6 602	571	43 229	149%
Infrastructure Transfers	5	37 240	12 532	8 313	18 563	9 008	48 416	130%
Infrastructure: Payments for financial assets	-	-	-	-	-	-	-	-
Infrastructure: Leases	-	-	-	-	-	-	-	-
Non Infrastructure	-	-	-	-	-	-	-	-
Total (incl. non infrastructure)	86	1 889 887	417 560	451 096	523 338	523 760	1 915 754	101%

Information submitted by: Ms Nombedesho Nkamba Head Official: Provincial Treasury Mpumalanga Tel No: (013) 766-4571

PROVINCIAL INFRASTRUCTURE PROJECT STATUS PROGRESS REPORT
FOURTH QUARTER ENDED 31 MARCH 2017
MPUMALANGA PROVINCE

Provincial departments	2016/17				Year to Date as a % of Total number of projects	% Average Change from Quarter One to Quarter Four %
	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter		
<i>Non financial information</i>						
Education						
Planning	121	112	95	140	23%	5%
Tender	26	70	14	60	10%	32%
Site Handed - Over to Contractor	5	28	13	110	28%	180%
Construction	73	90	160	168	28%	32%
Practical Completion (100%)	88	109	130	109	18%	7%
Final Completion	1	1	12	19	3%	167%
On Hold	-	-	-	-	-	-
Terminated	-	-	-	-	-	-
Other - Compensation of Employees	2	2	2	2	0%	-
Other - Packaged Ongoing Project	1	1	1	1	0%	-
Total	317	413	427	609	100%	24%
Health						
Planning	276	18	29	102	51%	-28%
Tender	4	5	4	5	3%	8%
Site Handed - Over to Contractor	41	11	10	13	7%	-32%
Construction	26	28	26	37	19%	12%
Practical Completion (100%)	11	7	6	15	8%	11%
Final Completion	29	4	3	26	13%	-4%
On Hold	-	7	-	-	-	-
Terminated	-	-	-	-	0%	-
Other - Compensation of Employees	-	-	-	1	1%	-
Other - Packaged Ongoing Project	1	-	-	1	1%	-
Total (incl. non infrastructure)	388	80	78	200	100%	-20%
Roads and Public Works						
Planning	12	19	12	12	14%	-
Tender	5	1	5	5	6%	-
Site Handed - Over to Contractor	-	-	1	-	0%	-
Construction	39	20	13	39	45%	-
Practical Completion (100%)	22	12	22	22	26%	-
Final Completion	-	-	-	-	0%	-
On Hold	-	-	-	-	0%	-
Terminated	-	-	-	-	0%	-
Other - Compensation of Employees	-	-	-	-	0%	-
Other - Packaged Ongoing Project	7	32	32	7	8%	-
Project Status not Captured	1	-	1	1	-	-
Total (incl. non infrastructure)	86	84	86	86	100%	0%

Information submitted by: Ms Nombedesho Nkamba Head Official: Provincial Treasury Mpumalanga Tel No: (013) 766-4571

Notes: Planning includes projects on initiation, pre-fesibility, feasibility and design

PROVINCIAL INFRASTRUCTURE BUDGET AND EXPENDITURE REPORT
FOURTH QUARTER ENDED 31 MARCH 2017
NORTHERN CAPE PROVINCE

Provincial departments	Number of Projects	Annual Adjusted Budget	2016/17				Year to Date expenditure	Year to Date as a % of Annual Adjusted Budget
			1st Quarter expenditure	2nd Quarter expenditure	3rd Quarter expenditure	4th Quarter expenditure		
			R'000	R'000	R'000	R'000		
Education								
Existing infrastructure assets	395	252 406	72 287	57 151	91 861	31 981	253 281	100%
Maintenance and repairs	37	40 944	20 288	6 713	10 350	1 024	38 375	94%
Upgrades and additions	305	154 936	30 076	37 274	65 278	17 467	150 095	97%
Refurbishment and rehabilitation	53	56 526	21 923	13 165	16 234	13 489	64 811	115%
New infrastructure assets	45	155 650	27 042	34 636	80 166	43 663	185 507	119%
Infrastructure Transfers	-	-	-	-	-	-	-	-
Infrastructure: Payments for financial assets	-	-	-	-	-	-	-	-
Infrastructure: Leases	-	-	-	-	-	-	-	-
Non Infrastructure	16	89 016	14 779	12 754	22 664	8 088	58 284	65%
Total (incl. non infrastructure)	456	497 073	114 108	104 541	194 681	83 732	497 072	100%
Health								
Existing infrastructure assets	23	115 190	16 502	8 467	22 701	16 409	64 078	56%
Maintenance and repairs	12	90 040	15 979	6 230	16 603	10 494	49 306	55%
Upgrades and additions	4	5 200	-	-	-	1 198	1 198	23.0%
Refurbishment and rehabilitation	7	19 950	522	2 237	6 097	4 717	13 574	68%
New infrastructure assets	38	389 037	52 757	22 958	127 761	102 242	305 718	79%
Infrastructure Transfers	-	-	-	-	-	-	-	-
Infrastructure: Payments for financial assets	-	-	-	-	-	-	-	-
Infrastructure: Leases	-	-	-	-	-	-	-	-
Non Infrastructure	4	39 885	1 836	2 083	2 417	2 631	8 967	22.5%
Total (incl. non infrastructure)	65	544 112	71 095	33 508	152 879	121 282	378 764	70%
Roads and Public Works								
Existing infrastructure assets	26	1 137 228	325 700	327 997	304 225	201 105	1 159 028	102%
Maintenance and repairs	18	916 759	263 130	293 891	265 605	98 938	921 564	101%
Upgrades and additions	6	143 912	55 379	29 297	38 621	37 610	160 907	112%
Refurbishment and rehabilitation	2	76 557	7 190	4 810	-	64 557	76 557	100%
New infrastructure assets	-	-	-	-	-	-	-	-
Infrastructure Transfers	-	-	-	-	-	-	-	-
Infrastructure: Payments for financial assets	-	-	-	-	-	-	-	-
Infrastructure: Leases	-	-	-	-	-	-	-	-
Non Infrastructure	-	-	-	-	-	-	-	-
Total (incl. non infrastructure)	26	1 137 228	325 700	327 997	304 225	201 105	1 159 028	102%

Information submitted by: Mr Vuyisile Gumbo Acting Head Official: Provincial Treasury Northern Cape Tel No: (053) 830-8357

PROVINCIAL INFRASTRUCTURE PROJECT STATUS PROGRESS REPORT
FOURTH QUARTER ENDED 31 MARCH 2017
NORTHERN CAPE PROVINCE

Provincial departments	2016/17				Year to Date as a % of Total number of projects	% Average Change from Quarter One to Quarter Four
	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter		
<i>Non financial information</i>						
Education						
Planning	172	144	73	71	-	-26%
Tender	5	12	31	25	-	71%
Site Handed - Over to Contractor	36	22	16	15	-	-25%
Construction	106	119	121	108	-	1%
Practical Completion (100%)	30	36	44	49	-	18%
Final Completion	46	72	88	106	-	32%
On Hold	12	12	63	62	-	73%
Terminated	-	-	-	-	-	-
Other - Compensation of Employees	4	4	4	4	-	-
Other - Packaged Ongoing Project	21	22	16	16	-	-9%
Total	432	443	456	456	#DIV/0!	2%
Health						
Planning	40	39	50	45	-	4%
Tender	3	4	5	4	-	10%
Site Handed - Over to Contractor	1	1	4	4	-	59%
Construction	4	4	3	7	-	21%
Practical Completion (100%)	-	-	2	2	-	-
Final Completion	-	-	-	1	-	-
On Hold	-	-	-	-	-	-
Terminated	-	-	-	-	-	-
Other - Compensation of Employees	-	-	-	-	-	-
Other - Packaged Ongoing Project	1	1	1	2	-	0
Total (incl. non infrastructure)	49	49	65	65	-	10%
Roads and Public Works						
Planning	-	-	-	-	-	-
Tender	-	-	-	-	-	-
Site Handed - Over to Contractor	1	1	1	1	-	-
Construction	2	2	2	1	-	-21%
Practical Completion (100%)	-	-	-	-	-	-
Final Completion	-	1	1	12	-	-
On Hold	-	-	-	-	-	-
Terminated	-	-	-	-	-	-
Other - Compensation of Employees	-	-	-	-	-	-
Other - Packaged Ongoing Project	23	22	22	12	-	-19%
Total (incl. non infrastructure)	26	26	26	26	-	-

Information submitted by: Mr Vuyisile Gumbo Acting Head Official: Provincial Treasury Northern Cape Tel No: (053) 830-8357

Notes: Planning includes projects on initiation, pre-feisibility, feasibility and design

PROVINCIAL INFRASTRUCTURE BUDGET AND EXPENDITURE REPORT
FOURTH QUARTER ENDED 31 MARCH 2017
NORTH WEST PROVINCE

Provincial departments	Number of Projects	2016/17					Year to Date expenditure	Year to Date as a % of Annual Adjusted Budget
		Annual Adjusted Budget	1st Quarter expenditure	2nd Quarter expenditure	3rd Quarter expenditure	4th Quarter expenditure		
		R'000	R'000	R'000	R'000	R'000		
Education								
Existing infrastructure assets	233	672 987	268 389	111 823	210 054	88 672	678 938	101%
Maintenance and repairs	89	157 897	13 026	14 425	58 594	26 717	112 762	71%
Upgrades and additions	159	485 842	246 600	96 777	150 265	61 955	555 598	114%
Refurbishment and rehabilitation	28	29 248	8 763	621	1 195	-	10 579	36%
New infrastructure assets	56	347 131	101 127	31 481	120 218	84 124	336 950	97%
Infrastructure Transfers	-	-	-	-	-	-	-	-
Infrastructure: Payments for financial assets	-	-	-	-	-	-	-	-
Infrastructure: Leases	-	-	-	-	-	-	-	-
Non Infrastructure	-	-	-	-	-	-	-	-
Total (incl. non infrastructure)	332	1 020 118	369 516	143 304	330 272	172 796	1 015 888	100%
Health								
Existing infrastructure assets	59	257 188	54 023	63 002	78 180	40 783	235 988	92%
Maintenance and repairs	23	45 620	5 399	9 959	11 434	10 557	37 349	82%
Upgrades and additions	12	135 500	32 054	37 476	44 882	25 186	139 598	103%
Refurbishment and rehabilitation	24	76 068	16 570	15 567	21 864	5 040	59 041	78%
New infrastructure assets	24	292 950	55 390	72 190	134 004	25 833	287 418	98%
Infrastructure Transfers	-	-	-	-	-	-	-	-
Infrastructure: Payments for financial assets	-	-	-	-	-	-	-	-
Infrastructure: Leases	-	-	-	-	-	-	-	-
Non Infrastructure	18	15 352	1 644	4 401	4 365	2 553	12 963	84.4%
Total (incl. non infrastructure)	101	565 490	111 057	139 594	216 549	69 168	536 368	95%
Roads and Public Works								
Existing infrastructure assets	49	906 774	132 057	199 684	95 866	218 672	646 279	71%
Maintenance and repairs	27	308 207	65 668	68 681	23 968	37 087	195 404	63%
Upgrades and additions	16	423 299	66 389	81 128	62 894	131 559	341 970	81%
Refurbishment and rehabilitation	6	175 268	-	49 875	9 004	50 026	108 905	62%
New infrastructure assets	10	137 166	16 836	25 592	24 002	27 487	93 917	68%
Infrastructure Transfers	-	-	-	-	-	-	-	-
Infrastructure: Payments for financial assets	-	-	-	-	-	-	-	-
Infrastructure: Leases	-	-	-	-	-	-	-	-
Non Infrastructure	-	-	-	-	-	-	-	-
Total (incl. non infrastructure)	59	1 043 940	148 893	225 276	119 868	246 159	740 196	71%

Information submitted by: Mr Ndlela Kunene Head Official: Provincial Treasury North West Tel No: (018) 388-4441

PROVINCIAL INFRASTRUCTURE PROJECT STATUS PROGRESS REPORT
FOURTH QUARTER ENDED 31 MARCH 2017
NORTH WEST PROVINCE

Provincial departments	2016/17				Year to Date as a % of Total number of projects %	% Average Change from Quarter One to Quarter Four %
	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter		
<i>Non financial information</i>						
Education						
Planning	99	106	125	124	-	8%
Tender	4	7	15	15	-	55%
Site Handed - Over to Contractor	11	11	11	11	-	-
Construction	121	133	143	144	-	6%
Practical Completion (100%)	31	31	31	31	-	-
Final Completion	-	-	-	-	-	-
On Hold	-	-	-	-	-	-
Terminated	-	-	-	-	-	-
Other - Compensation of Employees	-	-	1	1	-	-
Other - Packaged Ongoing Project	4	4	6	6	-	14%
Project Status not Captured	25					
Total	295	292	332	332	-	4%
Health						
Planning	19	17	22	15	-	-8%
Tender	16	16	28	19	-	6%
Site Handed - Over to Contractor	6	6	7	7	-	5%
Construction	28	30	34	40	-	13%
Practical Completion (100%)	-	9	10	11	-	-
Final Completion	7	-	1	9	-	9%
On Hold	-	-	-	-	-	-
Terminated	-	-	-	-	-	-
Other - Compensation of Employees	-	-	-	-	-	-
Other - Packaged Ongoing Project	3	2	3	-	-	(1)
Total (incl. non infrastructure)	79	80	105	101	-	9%
Roads and Public Works						
Planning	23	23	21	21	-	-3%
Tender	2	2	3	2	-	0%
Site Handed - Over to Contractor	-	-	1	1	-	-
Construction	30	30	15	15	-	-21%
Practical Completion (100%)	-	4	17	18	-	-
Final Completion	4	-	2	2	-	-21%
On Hold	-	-	-	-	-	-
Terminated	-	-	-	-	-	-
Other - Compensation of Employees	-	-	-	-	-	-
Other - Packaged Ongoing Project	-	-	-	-	-	-
Total (incl. non infrastructure)	59	59	59	59	-	-

Information submitted by: Mr Ndlela Kunene Head Official: Provincial Treasury North West Tel No: (018) 388-4441

Notes: Planning includes projects on initiation, pre-feasibility, feasibility and design

PROVINCIAL INFRASTRUCTURE BUDGET AND EXPENDITURE REPORT
FOURTH QUARTER ENDED 31 MARCH 2017
WESTERN CAPE PROVINCE

Provincial departments	2016/17						Year to Date expenditure	Year to Date as a % of Annual Adjusted Budget
	Number of Projects	Annual Adjusted Budget	1st Quarter expenditure	2nd Quarter expenditure	3rd Quarter expenditure	4th Quarter expenditure		
		R'000	R'000	R'000	R'000	R'000		%
Education								
Existing infrastructure assets	29	767 251	156 087	164 517	332 408	181 115	834 127	109%
Maintenance and repairs	13	503 683	97 566	107 512	248 323	141 633	595 034	118%
Upgrades and additions	16	263 568	58 521	57 005	84 085	39 482	239 093	91%
Refurbishment and rehabilitation	-	-	-	-	-	-	-	-
New infrastructure assets	93	833 231	149 161	196 202	254 294	116 286	715 943	86%
Infrastructure Transfers	3	28 174	11 743	95	560	10 812	23 210	82%
Infrastructure: Payments for financial assets	-	-	-	-	-	-	-	-
Infrastructure: Leases	-	-	-	-	-	-	-	-
Non Infrastructure	-	-	-	-	-	-	-	-
Total (incl. non infrastructure)	125	1 628 656	316 991	360 814	587 262	308 213	1 573 280	97%
Health								
Existing infrastructure assets	90	596 219	96 355	143 205	170 830	145 756	556 146	93%
Maintenance and repairs	32	406 812	62 538	85 393	98 859	112 133	358 923	88%
Upgrades and additions	34	68 822	6 074	16 510	22 261	12 714	57 559	84%
Refurbishment and rehabilitation	24	120 585	27 743	41 302	49 710	20 909	139 664	116%
New infrastructure assets	40	136 992	19 018	37 686	50 448	39 950	147 102	107%
Infrastructure Transfers	3	15 000	10 000	-	-	5 000	15 000	100%
Infrastructure: Payments for financial assets	-	-	-	-	-	-	-	-
Infrastructure: Leases	-	-	-	-	-	-	-	-
Non Infrastructure	104	119 584	14 518	27 438	26 584	90 651	159 191	133%
Total (incl. non infrastructure)	237	867 795	139 891	208 329	247 862	281 357	877 439	101%
Roads and Public Works								
Existing infrastructure assets	121	2 991 456	561 473	700 637	807 770	848 353	2 918 233	98%
Maintenance and repairs	5	654 478	123 072	142 883	153 230	184 402	603 587	92%
Upgrades and additions	34	654 730	92 646	166 074	196 270	184 778	639 768	98%
Refurbishment and rehabilitation	82	1 682 248	345 755	391 680	458 270	479 173	1 674 878	100%
New infrastructure assets	4	26 427	6 415	2 339	12 267	4 599	25 620	97%
Infrastructure Transfers	4	64 576	-	-	137	59 562	59 699	92.4%
Infrastructure: Payments for financial assets	-	-	-	-	-	-	-	-
Infrastructure: Leases	-	-	-	-	-	-	-	-
Non Infrastructure	-	-	-	-	-	-	-	-
Total (incl. non infrastructure)	129	3 082 459	567 888	702 976	820 174	912 514	3 003 552	97%

Information submitted by: Mr Zakariya Hoosain Head Official: Provincial Treasury Western Cape Tel No: (021) 483-3749

PROVINCIAL INFRASTRUCTURE PROJECT STATUS PROGRESS REPORT
FOURTH QUARTER ENDED 31 MARCH 2017
WESTERN CAPE PROVINCE

2016/17							
Provincial departments	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter			
Non financial information						Year to Date as a % of Total number of projects %	% Average Change from Quarter One to Quarter Four %
Education							
Planning	33	31	31	28	22%	-5%	
Tender	5	6	6	6	5%	6%	
Site Handed - Over to Contractor	1	-	-	1	1%	-	
Construction	33	35	32	21	17%	-14%	
Practical Completion (100%)	35	35	38	49	39%	12%	
Final Completion	-	-	-	-	0%	-	
On Hold	-	-	-	-	0%	-	
Terminated	-	-	-	-	0%	-	
Other - Compensation of Employees	1	1	1	1	1%	-	
Other - Packaged Ongoing Project	21	21	21	19	15%	-3.3%	
Total	129	129	129	125	100%	-1.0%	
Health							
Planning	42	41	28	52	22%	7%	
Tender	-	-	3	3	1%	-	
Site Handed - Over to Contractor	3	2	4	1	0%	-31%	
Construction	25	27	25	52	22%	28%	
Practical Completion (100%)	4	8	4	30	13%	96%	
Final Completion	19	15	19	28	12%	14%	
On Hold	-	-	-	-	0%	-	
Terminated	-	-	-	-	0%	-	
Other - Compensation of Employees	62	67	94	21	9%	-30%	
Other - Packaged Ongoing Project	18	18	18	50	21%	40.6%	
Total (incl. non infrastructure)	173	178	195	237	100%	11%	
Roads and Public Works							
Planning	20	20	26	11	9%	-18%	
Tender	-	4	6	-	0%	-	
Site Handed - Over to Contractor	-	-	-	-	0%	-	
Construction	57	57	57	69	53%	7%	
Practical Completion (100%)	26	27	32	33	26%	8%	
Final Completion	-	-	-	-	0%	-	
On Hold	-	-	-	-	0%	-	
Terminated	-	-	-	-	0%	-	
Other - Compensation of Employees	-	-	-	-	0%	-	
Other - Packaged Ongoing Project	16	16	16	16	12%	-	
Total (incl. non infrastructure)	119	124	137	129	100%	3%	

Information submitted by: Mr Zakariya Hoosain Head Official: Provincial Treasury Western Cape Tel No: (021) 483-3749

Notes: Planning includes projects on initiation, pre-feasibility, feasibility and design